BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill N0:-Final Bill

Pre Measurements Taken On:-

S.NO	Description of items	Unit	No	Measurements L	B	D	Qty	Remarks
5	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum machine mixed, concrete laid in layers not exceeding 15cms thick well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.							
	Main Entrance culvert	Cum	1	5.00	1.00	0.10	0.50	
	Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						35.99	
						Up to date Qty	36.49	
	Deduction Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						35.99	
						Qty now Paid	0.50	
			Limited to Schedule 'B' Balance Quantity				0.03	

Executive Engineer
Rajarajeshwari Nagara Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054.

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshvanthpura Sub Division

Scanned with CamScanner

(14)

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:- Providing Repair Maintenance infrastructure Upgradation / construction to BBMP School College Building in Ward No. 17

Agency :- Technical Manager, KRIDL

MEASUREMENT SHEET FOR NIT Final Bill

Pre Measurements Taken On:-

Sl.No	Description of Work	Unit	No.	Measurements L	B	D	Qty	Remarks
1	SOR/SEC 2.2 Providing and constructing granite load bearing dry stone masonry in foundation in CM : 1 dry stone rubble masonry not less than 30cms high, laid in regular courses including cost of materials labour cutting etc complete as per specifications	Cum						
	Previous Bill Quantity Vide Recorded in MB No. 5421 and Page No. 5420/01 to 5420/02						NIL	
							Up to date Qty	11.14
	Previous Bill Quantity Vide Recorded in MB No. 5421 and Page No. 5420/01 to 5420/02						11.14	
							Qty now Paid	NIL

Executive Engineer
Rajarajeshwari Nagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 098

Assistant Executive Engineer
R.R. Nagar Sub-division,
KRIDL, BBMP, Bangalore

Ward No. 17

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill NO:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements L	B	D	Qty	Remarks
1	KSRB 5.3-3 : Providing and constructing granite/trap/basalt/size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15cms high, bond stones at two m. apart in each course including cost of materials, labhour, curing complete as per specifications.							
		Cum					Nil	
	Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						30.89	
						Up to date Qty	30.89	
	Deduction Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						30.89	
						Qty now Paid	Nil	

Executive Engineer
Rajarajeshwari Nagara Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 098

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

18/11/20
Assistant Engineer
Ward No-17

18/11/20
Assistant Executive Engineer,
Yeshwanthpura Sub Division.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:- Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:- Technical Manager,KRIDL

Measurements Taken On:- MEASUREMENT SHEET Bill NO:-Final Bill

S.NO	Description of item's	Unit	No	Measurements L	B	D	Qty	Remarks
9	KSRB 4-1.6 : Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.53 cum machine mixed, concrete laid in layers not exceeding 15cms thick well compacted, in **foundation and plinth and cills**, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.							
	Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020	Cum					Nil	
						Up to date Qty	13.03	
	Deduction Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						13.03	
						Qty now Paid	Nil	

Executive Engineer
Rajarajeshwari Nagara Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 098

Contractor

Assistant Executive Engineer
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshwanthpura Sub Division

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:- Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:- Technical Manager,KRIDL

MEASUREMENT SHEET Bill N0:-Final Bill

Measurements Taken On:-

S.NO	Description of item's	Unit	No	Measurements L	B	D	Qty	Remarks
10	KSRB 4-2.8 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granie metal coarse aggregates @0 69cum and fine aggregates @ 0 46cum, with superplastisiser @ 3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase linels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labhour, HOM of machinery, curing, complete as per specifications.							
	Main Entrance Culvert:-Bottom Concrete:-	Cum	1	5.00	0.90	0.20	0.90	
	Side Walls		2	5.00	0.20	0.60	1.20	
	Deck slab		1	5.00	0.90	0.20	0.90	
	Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						44.32	
						Up to date Qty	47.32	
	(-)Deduction Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						44.32	
						Qty now Paid	3.00	
			Limited to Schedule 'B' Balance Quantity				1.38	

Executive Engineer, Rajeshwari Nagara Division, Bangalore Mahanagara Palike, Bangalore - 560 054.

Contractor

Assistant Executive Engineer, R.R. Nagar, Sub-division, KRIDL, BBMP, Bangalore

Assistant Engineer, Ward No-17

Assistant Executive Engineer, Yeshwanthpura Sub Division

Scanned with CamScanner